

LOCATION 310 CARMEL HILLS DR CITY GASTON, NC

BETWEEN Suequay CT STREET & Winton CT STREET

	SIZE	TYPE	LENGTH	INSTALLED	RETIRED	RENEWED
MAIN TO BLDG	<u>3/4"</u>	<u>P</u>	<u>475'</u>	<u>2-26-97</u>		
MAIN TO PROP. LINE	<u>3/4"</u>	<u>P</u>	<u>40'</u>			
PROP. LINE TO BLDG.	<u>3/4"</u>	<u>P</u>	<u>435'</u>			

ENTERS: 310 BRANCHED INTO

TAP SIZE: 3/4" PRESSURE 60 PSI INCHES W C LOCATION 187' NE of center of


Suequay CT  
PRESSURE TEST: @ 100 PSI FOR 44 HRS. BY J. Goff

MAIN-SIZE 2' C I.        BARE STEEL        COATED STEEL        PLASTIC ✓ YEAR INSTALLED       

DEPTH: 3 FT 0 IN LOCATION 14' S. of center of Carmel Hills DR

"A" P/S READING P TOTAL ANODES 1# 0 17# 0 L.R. # 113692

REMARKS



Test Station		
Reading & Location	Lead	Volts
P/S Pipeline Lead - Red New Service	<b>S</b>	
P/S Pipeline Lead - White Existing Main	<b>E</b>	

ENG. DEPT. USE ONLY