

LOCATION 3417 Country Club Dr. CITY Cortland

BETWEEN Brentwood Dr. STREET & Clubman Ct. STREET

	SIZE	TYPE	LENGTH	INSTALLED	RETIRED	RENEWED
MAIN TO BLDG	<u>3/4"</u>	<u>P</u>	<u>108'</u>	<u>8-8-00</u>		
MAIN TO PROP LINE	<u>3/4"</u>	<u>P</u>	<u>5'</u>			
PROP LINE TO BLDG	<u>3/4"</u>	<u>P</u>	<u>103'</u>			

ENTERS 3417 BRANCHED INTO

TAP SIZE 1/2 PRESSURE 60 PSI _____ INCHES W C LOCATION 655' E. of center of Brentwood Dr.


PRESSURE TEST @ 100 PSI FOR 4 HRS BY S.H.

MAIN-SIZE 2" C I _____ BARE STEEL _____ COATED STEEL _____ PLASTIC ☒ YEAR INSTALLED 1984

DEPTH 3 FT 0 IN LOCATION 20' S. of center of Country Club Dr.

"A" P/S READING P TOTAL ANODES 1# 0 17# 0 LR # 698352

REMARKS



Test Station		
Reading & Location	Lead	Volls
P/S Pipeline Lead - Red New Service	<u>S</u>	
P/S Pipeline Lead - White Existing Main	<u>E</u>	