

LOCATION 3420 Country Club Dr. CITY Castroville  
BETWEEN Clubview Cir. STREET & Brentwood Dr. STREET

	SIZE	TYPE	LENGTH	INSTALLED	RETIRED	RENEWED
MAIN TO BLDG	5/8"	P	198'	7-29-02		
MAIN TO PROP LINE	5/8"	P	48'	"		
PROP LINE TO BLDG	5/8"	P	150'	"		

ENTERS 3420 BRANCHED INTO 0

TAP SIZE 1/2" PRESSURE 60 PSI INCHES WC LOCATION 594' west of


PRESSURE TEST @ 100 PSI FOR 1 1/4 HRS BY D. Woody center of clubview cir.

MAIN-SIZE 2" C I      BARE STEEL      COATED STEEL ✓ PLASTIC      YEAR INSTALLED 1979

DEPTH 3' FT 0" IN LOCATION 20' south of center of Country Club Dr.

"A" P/S READING 1.25 TOTAL ANODES 1# 0 17# 0 LR # CO208872

REMARKS New plastic service



Test Station		
Reading & Location	Lead	Volts
P/S Pipeline Lead - Red New Service	S	plastic
P/S Pipeline Lead - White Existing Main	E	riber