

LOCATION 141, 147, & 153 Dixon Cir.

CITY Gastonia

BETWEEN Oak Valley Dr.

STREET & S. Marriattia St.

STREET

	SIZE	TYPE	LENGTH	INSTALLED	RETIRED	RENEWED
MAIN TO BLDG.						
MAIN TO PROP. LINE						
PROP. LINE TO BLDG.						

ENTERS:

BRANCHED INTO:

TAP SIZE: PRESSURE _____ PSI _____ INCHES W.C. LOCATION

PRESSURE TEST: @ _____ PSI FOR _____ HRS. BY _____

MAIN-SIZE 2" C.I. _____ BARE STEEL _____ COATED STEEL ☒ PLASTIC _____ YEAR INSTALLED 1960


DEPTH: 3' FT. 0 IN. LOCATION Dixon Cir.

"A" P/S READING 0.960 TOTAL ANODES 1# _____ 17# _____ L.R. # _____

REMARKS: Bonded insulated 3/4" service tee to existing 3/4" C&W service line, C.P. #1845. Reading: 0.230 before bond & 0.985 after bond was made.

Bonded insulated 3/4" service tee to 2" C&W Main C.P. 1845. Reading: 0.868 before bond & 0.965 after bond was made.

Isolated 3/4" C&W service line. Reason: Insulator is under concrete. C.P. #1845. Reading: 0.960



Test Station		
Reading & Location	Lead	Volts
P/S Pipeline Lead - Red New Service	S	
P/S Pipeline Lead - White Existing Main	E	

ENG. DEPT. USE ONLY